

Anlage V2.1

Nr.	Vo	Task Name	Berechneter Anfang	Dauer	Anfang	Ende	Vorgänger	
1		P184 TK München Sanierung	Mon 01.03.27	115 d	Mon 01.03.27	Fre 06.08.27		
2		Arbeitspaket 01 - Gebäudehülle	Mon 01.03.27	115 d	Mon 01.03.27	Fre 06.08.27		
3		Los 01 Fassadengerüst	Mon 01.03.27	115 d	Mon 01.03.27	Fre 06.08.27		
4		Fassadengeüst Aufbau	Mon 01.03.27	15 d	Mon 01.03.27	Fre 19.03.27		
5		Fassadengeüst Vorhaltung	Mon 22.03.27	85 d	Mon 22.03.27	Fre 16.07.27	4	
6		Fassadengerüst Abbau	Mon 19.07.27	15 d	Mon 19.07.27	Fre 06.08.27	5	
7		Los 05 Schlosserarbeiten	Mon 15.03.27	50 d	Mon 15.03.27	Fre 21.05.27		
8		Abbau Podest	Mon 22.03.27	10 d	Mon 22.03.27	Fre 02.04.27	4	
9		Abbau Geländer	Mon 05.04.27	10 d	Mon 05.04.27	Fre 16.04.27	8	
10		Fertigungsbeginn Geländer	Mon 15.03.27	2 d	Mon 15.03.27	Die 16.03.27	8EA-15 d	
11		Montage Geländer	Mon 19.04.27	15 d	Mon 19.04.27	Fre 07.05.27	9	
12		Aufbau Podest	Mon 10.05.27	10 d	Mon 10.05.27	Fre 21.05.27	11	
13		Los 10 Lüftung	Mon 22.03.27	60 d	Mon 22.03.27	Fre 11.06.27		
14		Abbau Lüftungskanäle Dach	Mon 22.03.27	10 d	Mon 22.03.27	Fre 02.04.27	4	
15		Aufbau Lüftungskanäle Dach	Mon 24.05.27	15 d	Mon 24.05.27	Fre 11.06.27	12	
16		Los 02 Flachdach und Spenglerarbeiten	Mon 05.04.27	50 d	Mon 05.04.27	Fre 11.06.27		
17		Rückbau und neuer Dachaufbau	Mon 05.04.27	50 d	Mon 05.04.27	Fre 11.06.27	8	
18		Los 03 Fassadensanierung	Mon 05.04.27	75 d	Mon 05.04.27	Fre 16.07.27		
19		WDVS überarbeiten, Spechtprophylaxe	Mon 05.04.27	15 d	Mon 05.04.27	Fre 23.04.27	8	
20		Fassadenanstrich	Mon 26.04.27	50 d	Mon 26.04.27	Fre 02.07.27	19	
21		Reinigung Pfosten-/Riegelfassadenelemente	Mon 05.07.27	10 d	Mon 05.07.27	Fre 16.07.27	20	
22		Los 07 Sonnenschutzbehang	Mon 22.03.27	35 d	Mon 22.03.27	Fre 07.05.27		
23		Erneuerung Behänge Raffstore und Markisoletten	Mon 22.03.27	35 d	Mon 22.03.27	Fre 07.05.27	4	
24		Los 09 PV Anlage	Mon 10.05.27	15 d	Mon 10.05.27	Fre 28.05.27		
25		Montage PV Anlage	Mon 10.05.27	15 d	Mon 10.05.27	Fre 28.05.27	11	

